

## NEW HAMPSHIRE DEPARTMENT OF TRANSPORTATION



## BUREAU OF BRIDGE DESIGN



## Temporary Barrier Detail Sheets - REVISION HISTORY

Date of Revision	Name of Detail Sheet	Revision Description	Background
7/31/2023	All Temporary Barrier Detail Sheets	Converted from MicroStation V8i to MicroStation Connect. Changes made are shown with highlights on this <a href="#">Detail Sheet</a> .	
6/1/2020	Texas Restrained Barrier (X-Bolt) (Revised Transition) Portable Concrete Barrier - Braced (Revised Transition)	Created a new transition piece to connect to Highway Design new pcb (F-shape) (MASH 16).  Added note on Braced Barrier sheet that connection key is for connection to Highway Design current New Jersey PCB	New transition pieces were designed to connect to Highway's new pcb (MASH 16) Standard Plan No. Gr-24 & 25. The new sheets are only on the website for fabrication of a new transition piece, if needed ( <i>not to be put into contract plans</i> ).
1/6/2020	Portable Concrete Barrier (10-ft. long)	Removed plan sheet from webpage.	<p>The NHDOT 10-ft. pcb that met the NCHRP 350 crash test may continue for use in a temporary work zone on National Highway System (NHS) as long as it is still within its normal service life per approval of the Contractor Administrator. All <i>new</i> fabricated pcb for use on NHS roadways shall be MASH 2016 compliant. The current Item number 606.417 should still be used on projects. Specifications Department will be putting a notification in all contracts notifying the Contractors that Item 606.417 can be used for current NCHRP 350 pcb or MASH compliant barrier.</p> <p>The NHDOT 10-ft. pcb that met the NCHRP 350 crash test can also continue for use in a temporary work zone on non-NHS roadways.</p>
5/15/2018	Texas Restrained Barrier (X-Bolt) Portable Concrete Barrier - Braced		Added the portable concrete barrier sheets to the website per Design Memorandum 2018-03.