
NH DEPARTMENT OF TRANSPORTATION * DIVISION OF PROJECT DEVELOPMENT

ADVERTISING SCHEDULE

FEDERAL FISCAL YEARS
2023-2024



September 2023

Advertisement Schedule Changes for NHDOT Managed Projects

from August 2023 to July 2024

Project Name	Project #	Previous Ad Date	Revised Ad Date	Explanation
CHARLESTOWN	42484	August 15, 2023	August 29, 2023	More time for Project Development
MILTON-WAKEFIELD	44071	January 9, 2024	September 12, 2023	Accelerated due to available funds
SEABROOK - HAMPTON	15904	September 5, 2023	September 26, 2023	More time for Project Development
SALEM-DERRY	44028	September 30, 2023	October 3, 2023	More time to align funding
STATEWIDE SOUTH GUARDRAIL	43993	September 30, 2023	October 10, 2023	Moved to align with end of year priorities
MANCHESTER-PEMBROKE	44069	January 9, 2024	October 10, 2023	Accelerated due to available funds
BEDFORD	44030	September 30, 2023	October 10, 2023	Accelerated due to available funds
COLEBROOK-COLUMBIA/STRATFORD	44029	September 30, 2023	October 17, 2023	More time to align funding
LEE/EPSOM-LEE	44019	January 9, 2024	October 24, 2023	Accelerated due to available funds
STATEWIDE	44070	January 16, 2024	October 24, 2023	Accelerated due to available funds
EASTERN TPK STATEWIDE ITS R & R	42934		November 14, 2023	New Project
WOODSTOCK	42534	September 12, 2023	January 30, 2024	More time for Project Development
CONWAY	42522	January 16, 2024	March 19, 2024	More time for Project Development
MANCHESTER-HOOKSETT	43071A	January 16, 2024	August 6, 2024	More time for Project Development (coordinate w/bridge projects)

NH DEPARTMENT OF TRANSPORTATION * DIVISION OF PROJECT DEVELOPMENT
ADVERTISING SCHEDULE

**Fiscal Year
2023**

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
October 2022				
STATEWIDE SCOUR RESPONSE 41915A X-A005(074)	Contact Person: David Scott Various Preservation response to stabilize various bridges from scour. [Bridg-T1-2-Main-Pres, Bridg-T3-4-Main-Pres]	04-Oct-22	\$847,700 low-bid	\$847,700
TAMWORTH 41434 X-A004(636)	Contact Person: Jennifer Reczek NH Route 113A Address Red List bridge carrying NH 113A over Swift River in the Town of Tamworth (061/091) [Bridg-T3-4-Rehab-Rcn, Ear-NH077]	04-Oct-22	\$2,613,000 low-bid	\$2,613,000
OSSIPEE 41251 X-A004(573)	Contact Person: Tobey Reynolds NH 16 Pavement Rehab and drainage upgrades including improvements at Mt. Shaw Rd. [Ear-NH041, Ear-NH071, Ear-NH081, Pav e-T2-Rehab]	11-Oct-22	\$9,417,700 low-bid	\$9,417,700
OSSIPEE/OSSIPEE- CONWAY/WAKEFIELD 43055 X-A005(022)	Contact Person: Ronald Grandmaison NH 28/NH 16/NH 125 Pavement preservation of NH 28, NH 16, & NH 125 [ADA-Trans, Pav e-T2-Resurf]	11-Oct-22	\$3,235,400 low-bid	\$3,235,400
STRATHAM-GREENLAND 43272 X-A005(066)	Contact Person: Ronald Grandmaison NH Route 33 Implement safety improvements along NH 33 corridor [HSIP *]	11-Oct-22	\$1,592,700 low-bid	\$1,592,700
CENTRAL TURNPIKE PAVING 43301	Contact Person: Sam Newsom FEET Turnpike Central Turnpike Paving [TRR *]	18-Oct-22	\$5,262,600 low-bid	\$0
EASTERN TURNPIKE PAVING 43300	Contact Person: Sam Newsom I-95/NH 16 Eastern Turnpike Paving [TRR *]	18-Oct-22	\$2,944,900 low-bid	\$0
LEE-BARRINGTON/PLAISTOW 43056 X-A005(023)	Contact Person: Ronald Grandmaison NH 125 Pavement Preservation [GRR *, Pav e-T2-Resurf]	18-Oct-22	\$3,667,500 low-bid	\$3,667,500
October Monthly Total			\$29,581,500	\$21,374,000
November 2022				
SALEM 43880 X-A005(249)	Contact Person: C.R. Willeke Rockingham Park Blvd Replace Overhead Sign Structure near Policy Brook [NON-PAR (dot), USSS *]	01-Nov-22	\$1,169,400 low-bid	\$1,169,400

Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
November 2022				
STATEWIDE TIER 2 RESURFACING (NORTH) 43052 X-A005(019)	Contact Person: Ronald Grandmaison US 2, NH 16, & NH 26 Pavement preservation of US 2, NH 16 & NH 26 [GRR *, Maint & Crit Repair, Pave-T2-Resurf]	01-Nov-22	\$4,131,500 low-bid	\$4,131,500
STATEWIDE TIER 2 RESURFACING (NW) 43053 X-A005(020)	Contact Person: Ronald Grandmaison NH 10/US 302/US 2 Pavement Preservation of US 2, NH 10, and US 302 [GRR *, Pave-T2-Resurf]	01-Nov-22	\$4,897,100 low-bid	\$4,897,100
HAMPTON - PORTSMOUTH 26485 X-A003(355)	Contact Person: Corey Spetelunas Hampton Branch Rail Corridor Acquire 9.6 miles RR Corridor Hampton-Portsmouth & improve existing corridor surface for bike/ped. [CMAQ *]	15-Nov-22	\$4,986,500 low-bid	\$4,986,500
COLEBROOK 40652 (LPA)	Contact Person: Leah Savage Bear Rock Road over West Branch (Mohawk River) Bridge Replacement-Bear Rock Road over West Branch (Mohawk River) Br. #167/120 [SAB *]	18-Nov-22	\$529,100	\$0
STATEWIDE 43932 X-A005(261)	Contact Person: Lee Baronas Various Construct Vehicle Classification Stations and Vehicle Count Stations for Traffic Data Collection [Federal-Aid Other, NON-PAR (dot)]	29-Nov-22	\$3,217,700 low-bid	\$3,217,700
November Monthly Total			\$18,931,300	\$18,402,200
December 2022				
JAFFREY 41401 (LPA)	Contact Person: Nicholas Sanders Nutting Road over Contoocook River Bridge Rehabilitation-Nutting Road over Contoocook River-Br. #159/094 [SAB *]	05-Dec-22	\$1,231,700	\$0
BARRINGTON 26722 (LPA)	Contact Person: Kevin Russell GREEN HILL RD OVER ISINGLASS RIVER BRIDGE REHABILITATION-GREENHILL RD OVER ISINGLASS RIVER-BR. #109/162 [SAB *]	22-Dec-22	\$2,249,200	\$0
December Monthly Total			\$3,480,900	\$0
First Quarter Total			\$51,993,700	\$39,776,200
January 2023				
KEENE - SWANZEY 40100 X-A004(345)	Contact Person: Kirk Mudgett NH 9/10/12/101 Construction of floodplain and wetland mitigation for the Keene-Swanzey series of projects [Ear-NH007, Other Fed Aid]	10-Jan-23	\$1,676,100 low-bid	\$1,676,100
TURNPIKE GUARDRAIL 43304	Contact Person: Sam Newsom Spaulding Turnpike Turnpike Guardrail Rehabilitation [TRR *]	17-Jan-23	\$695,300 low-bid	\$0

Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
January 2023				
TURNPIKES STATEWIDE STRIPING 43302	Contact Person: Sam Newsom FEET, Blue Star & Spaulding Turnpikes Turnpike Statewide Striping [TRR *]	17-Jan-23	\$593,100 low-bid	\$0
MERRIMACK 40300 X-A004(357) (LPA)	Contact Person: Anthony Puntin Pedestrian Trail from DW Highway to existing trail Construct pedestrian trail in the town of Merrimack for approximatly 700LF. (14-15TAP) [HSIP *, TA *]	23-Jan-23	\$1,752,100	\$1,401,600
January Monthly Total			\$4,716,600	\$3,077,700
February 2023				
DISTRICT 1 16161L	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 1. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3- 4-Resurf]	07-Feb-23	\$9,185,400 low-bid	\$0
DISTRICT 2 16162L	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 2. [Pave-T2-Resurf, Pave-T3-4-Resurf]	07-Feb-23	\$5,573,400 low-bid	\$0
DISTRICT 3 16163L	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 3. [BET-FA-3, Pave-T2-Resurf, Pave-T3-4- Resurf]	07-Feb-23	\$6,285,900 low-bid	\$0
DISTRICT 4 16164L	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 4. [Pave-T2-Resurf, Pave-T3-4-Resurf]	07-Feb-23	\$5,157,700 low-bid	\$0
DISTRICT 5 16165L	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 5. [Pave-T2-Resurf, Pave-T3-4-Resurf]	07-Feb-23	\$4,967,200 low-bid	\$0
DISTRICT 6 16166L	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 6. [BET-FA-6, Pave-T3-4-Resurf]	07-Feb-23	\$2,947,900 low-bid	\$0
RICHMOND 29056 (LPA)	Contact Person: Julie Avenant TULLY BROOK RD OVER TULLY BROOK BRIDGE Replacment-TULLY BROOK RD OVER TULLY BROOK-BR. #155/066 [SAB *]	08-Feb-23	\$1,868,200	\$0
GREENLAND TPK. BRIDGE PAINTING 43298	Contact Person: Sam Newsom Blue Star Turnpike (I-95) Tpk. Bridge Painting on Bridge 128/078 [TRR *]	14-Feb-23	\$1,131,800 low-bid	\$0

Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
February 2023				
AMHERST 40654 (LPA)	Contact Person: Kevin Russell Mont Vernon Road over Ceasars Brook Bridge Replacement-Mont Vernon Road over Ceasars Brook-Br. #112/071 [SAB *]	23-Feb-23	\$825,400	\$0
NASHUA-MERRIMACK-BEDFORD 13761E	Contact Person: Wendy Johnson FE Everett Turnpike FE Everett Turnpike widening in Merrimack of a 2-lane section from Bedford Rd to south of Exit 13. [NON-PAR (other), TPK *]	28-Feb-23	\$22,579,400 low-bid	\$0
STATEWIDE PAVEMENT MARKINGS 43933	Contact Person: Lee Baronas Pavement Markings Pavement Marking Maintenance via Contractor. Limited to Stenciled and Transverse Markings. [BET-MAR-HQ, BET-STAL-HQ, NON-PAR (dot)]	28-Feb-23	\$489,000 low-bid	\$0
February Monthly Total			\$61,011,300	\$0
March 2023				
CONCORD 29601 X-A004(193)	Contact Person: Tobey Reynolds NH 13 Intersection improvements at I89 exit 2 NB and SB ramps. [Federal-Aid Highway , None-Highway]	07-Mar-23	\$2,923,800 low-bid	\$2,923,800
DUBLIN 44026 X-A005(288)	Contact Person: Ronald Grandmaison NH 101 Resurfacing of roadway [Pav e-T2-Resurf]	14-Mar-23	\$2,042,200 low-bid	\$2,042,200
DEERFIELD 24477 X-A002(898)	Contact Person: David Scott NH 107 NH 107 over Freese's Pond - Replace Bridge Number 137/116. [Bridg-T3-4-Rehab-Rcn, Other Fed Aid]	21-Mar-23	\$974,200 low-bid	\$0
CONWAY-CHATHAM 44032	Contact Person: Ronald Grandmaison East Conway Road Resurfacing East Conway Road (tier 4) in District 3 [NON-PAR (dot), Pav e-T3-4-Rehab, Pav e-T3-4-Resurf]	28-Mar-23	\$1,964,700 low-bid	\$0
DUMMER - CAMBRIDGE - ERROL 16304B X-A004(699)	Contact Person: Timothy Dunn NH 16 Widen & rehab ~ 1.4m North of NH16 in Cambridge. From Dummer T/L to Cambridge T/L [Federal-Aid Highway , None-Highway]	28-Mar-23	\$9,922,100 low-bid	\$9,922,100
TURNPIKE DRAINAGE 43303	Contact Person: Sam Newsom Spaulding Turnpike Turnpike Drainage Rehabilitation [TRR *]	28-Mar-23	\$566,200 low-bid	\$0
March Monthly Total			\$18,393,200	\$14,888,100
Second Quarter Total			\$84,121,100	\$17,965,800

Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
April 2023				
RINDGE-JAFFREY/RINDGE 44027 X-A005(289)	Contact Person: Ronald Grandmaison Various Resurfacing various roadways in District 4 [Pave-T2-Resurf]	04-Apr-23	\$1,975,700 low-bid	\$1,975,700
STATEWIDE SCOUR RESPONSE 41915B X-A005(318)	Contact Person: David Scott Various Preservation response to stabilize various bridges from scour. [Bridg-T1-2-Main-Pres, Bridg-T3-4-Main-Pres]	04-Apr-23	\$905,700 low-bid	\$905,700
STATEWIDE CRACK SEAL (EAST) 44045 X-A005(296)	Contact Person: Ronald Grandmaison Various Crack sealing various Tier 1 and 2 roads on the Eastern half of the State. [Pave-T1-Resurf, Pave-T2-Resurf]	11-Apr-23	\$322,200 low-bid	\$322,200
HUDSON 41754 X-A004(742) (LPA)	Contact Person: Tom Jameson NH 3A Constructing a third southbound right turn lane on Lowell Rd/NH 3A [CMAQ *]	14-Apr-23	\$1,383,400	\$1,106,800
STATEWIDE CRACK SEAL (WEST) 44046 X-A005(297)	Contact Person: Ronald Grandmaison Various Crack sealing various Tier 1 and 2 roads on the Western half of the State. [Pave-T2-Resurf]	18-Apr-23	\$340,400 low-bid	\$340,400
STATEWIDE I-95 DURABLES 44135	Contact Person: Sam Newsom I-95 (Blue Star Turnpike) Placing durable painting markings along all of I-95 [TRR *]	25-Apr-23	\$1,073,600 low-bid	\$0
STATEWIDE TOLL PLAZA REHABILITATION 43306	Contact Person: Sam Newsom FEET, Blue Star Turnpike Toll Plaza Rehabilitation at Hampton Main & Hampton Side [TRR *]	25-Apr-23	\$2,826,400 low-bid	\$0
April Monthly Total			\$8,827,400	\$4,650,800
May 2023				
May Monthly Total			\$0	\$0
June 2023				
CLAREMONT 41748 X-A004(736) (LPA)	Contact Person: Julie Avenant Washington Street Link 10 traffic signals on a two mile stretch of Washington Street from 1st St. to Water St. [CMAQ *]	01-Jun-23	\$721,100	\$576,900
DERRY-LONDONDERRY 13065E X-A005(210)	Contact Person: Wendy Johnson Folsom Road I-93 Exit 4A, Building Demolitions for construction of Exit 4A. [Other Fed Aid]	06-Jun-23	\$294,700 low-bid	\$294,700
June Monthly Total			\$1,015,800	\$871,600
Third Quarter Total			\$9,843,200	\$5,522,400

Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
July 2023				
CLAREMONT 27691 X-A003(590)	Contact Person: Jason Tremblay NH 12A NH 12A, bridge rehabilitation carrying NH 12A over Sugar River, Br No 072/127 [Bridg-T3-4-Rehab-Rcn]	11-Jul-23	\$5,790,200 low-bid	\$0
NASHUA 44141 X-A005(325) (LPA)	Contact Person: Anthony Puntin Cotton Mill Bridge ADA Ramp near Front St To provide ADA Accessibility to the Cotton Mill Transfer Bridge. [EAR-NH088, HSIP *, NON-PAR (other)]	17-Jul-23	\$931,300	\$673,500
HOPKINTON-WARNER 43801 X-A005(200)	Contact Person: David Scott I-89 Painting three bridges - 2 bridges carrying I-89 in Hopkinton and 1 bridge over I-89 in Warner. [Bridg-T1-2-Main-Pres, Bridg-T3-4-Main-Pres]	18-Jul-23	\$850,100 low-bid	\$850,100
WILTON 42747 X-A004(968) One Contract With 43544	Contact Person: Michael Mozer NH 31 Reconstruct railway-highway crossing, roadway approaches & protective devices. (Wilton 844-302J) [RR-RCS *]	18-Jul-23	\$1,385,100	\$1,385,100
WILTON 43544 X-A005(146) One Contract With 42747	Contact Person: Michael Mozer NH 31 Reconstruct railway-highway crossing, roadway approaches & protective devices (Wilton 844-303R) [RR-RCS *]	18-Jul-23	\$1,453,600	\$1,453,600
DISTRICT 2 GUARDRAIL 43132 X-A005(047)	Contact Person: Kirk Mudgett Routes 3, 4, 4A, & 11 Replace cable guardrail, and F-Unit and blunt end terminals on Tier 2 & 3 roadways in District 2. [HSIP *]	25-Jul-23	\$1,994,000 low-bid	\$1,994,000
NEWINGTON - DOVER 11238S X-A005(301)	Contact Person: Jennifer Reczek SPAULDING TURNPIKE / LITTLE BAY BRIDGES Remove the superstructure General Sullivan Br & provide the most cost effective bike/ped connection [Bridg-HIB-Rehab-Rcn, NON-PAR (other), RAISE GRANT]	25-Jul-23	\$44,324,300	\$27,815,800
LEBANON 43821	Contact Person: Michael Servetas I-89 DOT will assist DOS with the design, construction and implementation of new CDL testing sites [Reimburse Maint Repr]	27-Jul-23	\$825,000 low-bid	\$0
July Monthly Total			\$57,553,600	\$34,172,100

August 2023

DERRY SIGNAL 43881 One Contract With 44151, 44182	Contact Person: Lee Baronas NH Route 28 at Island Pond Rd Replace Signal Equipment Damaged by Motor Vehicle Crash [NON-PAR (dot), Reimburse Maint Repr]	08-Aug-23	\$58,000	\$0
---	--	-----------	----------	-----

Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
August 2023				
NASHUA SIGNAL REPAIR 44151	Contact Person: Lee Baronas FE Everett Tpke Exit 5 SB ramp at NH 111 Repair/Replace Signal Equipment Damaged by Motor Vehicle Crash	08-Aug-23	\$81,800	\$0
One Contract With 43881, 44182	[NON-PAR (dot), TRR *]			
STATEWIDE SIGNALS 44182	Contact Person: Lee Baronas Various Intersections Install power meters and pedestals and various related tasks at various existing traffic signals	08-Aug-23	\$65,300	\$0
One Contract With 43881, 44151	[BET-SEU-HQ, NON-PAR (dot)]			
MANCHESTER-HOOKSETT 43071B X-A005(498)	Contact Person: Ronald Grandmaison I-93 Resurfacing NB I-93 from I-293 to Exit 7. [Pav e-T1-Resurf]	15-Aug-23	\$1,348,700 low-bid	\$1,348,700
MARLBOROUGH 44054 X-A005(303)	Contact Person: David Scott NH 12 Address Preservation needs on 3 bridges in Marlborough on NH 12 [Bridg-T1-2-Main-Pres, NON-PAR (dot)]	15-Aug-23	\$1,210,000	\$1,210,000
MEREDITH 44048	Contact Person: Nancy Spaulding Meredith Neck Road Culvert and retaining wall replacement project [BET-DRG-HQ, BET-FA-3, NON-PAR (other)]	22-Aug-23	\$771,400	\$0
WARNER - SUTTON 15747 X-A000(942)	Contact Person: Ronald Grandmaison I-89 Pavement Rehab from MM 20.5 to MM 24.2 [Pav e-T1-Rehab]	22-Aug-23	\$13,961,300	\$13,961,300
WILTON - MILFORD - AMHERST - BEDFORD 13692D X-A004(698)	Contact Person: Jason Ayotte NH 101 Ops and safety improves consistent with 2002 corridor study (imprv poor LOS)(~18.8m) [HSIP *, Other Fed Aid]	22-Aug-23	\$4,742,600	\$4,742,600
CHARLESTOWN 42484 X-A005(053)	Contact Person: David Scott NH 12 NH 12 Bridge Preservation efforts for NH12 over NECRR in Charlestown (Br. No. 181/058). [BET-BMT-BD, Bridg-T1-2-Main-Pres, NON-PAR (dot)]	29-Aug-23	\$1,441,400	\$1,441,400
LOUDON 44011 X-A005(284)	Contact Person: Kirk Mudgett NH Route 106 Culvert rehab/replcmt of several pipes under NH106 in Loudon 2,900 feet north and south of NH129. [CRDR *]	29-Aug-23	\$508,100	\$508,100
NEWPORT 43060B X-A005(131)	Contact Person: Ronald Grandmaison NH Route 10/11 Resurfacing and ADA upgrades in downtown Newport on NH 10/11. [Pav e-T2-Resurf]	29-Aug-23	\$1,102,200	\$1,102,200
August MonthlyTotal			\$25,290,800	\$24,314,300

Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
September 2023				
CLAREMONT 13248 X-MGS-STP-X-0131(039) (LPA)	Contact Person: Kevin Russell NH 12 NH 12 & NORTH STREET INTERSECTION RELOCATION {MUPCA AND Demo ID NH039 & NH059} [Ear-NH027, Ear-NH030, Ear-NH039, Ear- NH047, Ear-NH059, Ear-NH086, Federal-Aid- LPA, MUPCA*, NON-PAR (dot), NON-PAR (other), Other Fed Aid]	01-Sep-23	\$7,505,500	\$4,387,800
MERRIMACK 10136D X-A001(265)	Contact Person: Jennifer Reczek NH 101A Safety impr. at NH 101A / Cont. Blvd & at Craftsman Lane / Boston Post Rd [Federal-Aid Highway, NON-PAR (other), Other Fed Aid]	05-Sep-23	\$6,175,100	\$5,162,700
EXETER 40436 X-A004(406) (LPA)	Contact Person: Anthony Puntin NH Route 111 (Kingston Road) Widen shoulders to 5' on Kingston Road (NH Route 111) for approximately 1.1 miles. (14-26TAP) [HSIP *, NON-PAR (other), TA *]	11-Sep-23	\$1,399,200	\$1,119,400
HOOKSETT 44098 X-A005(316)	Contact Person: David Scott DONATI DRIVE Preservation efforts on 2-span bridge (092/059) carrying DONATI DRIVE over I-93. [Bridg-T3-4-Main-Pres]	12-Sep-23	\$930,000	\$930,000
JACKSON 40808 (LPA)	Contact Person: Leah Savage Valley Cross Road over Wildcat Brook Bridge Rehabilitation-Valley Cross Rd over Wildcat Brook-Br. #153/066 [SAB *]	12-Sep-23	\$1,701,200	\$0
MILTON-WAKEFIELD 44071 X-A005(331)	Contact Person: Ronald Grandmaison NH Route 16 Resurfacing of a section NH Route 16 [GRR *, Pav e-T2-Resurf]	12-Sep-23	\$3,508,100	\$3,508,100
PLYMOUTH-CAMPTON-THORNTON 43871 X-A005(294)	Contact Person: Ronald Grandmaison I93 Pavement preservation - FHWA EDC-6 TOPS demo project for SMA & ARGG [GRR *, Pav e-T1-Resurf]	12-Sep-23	\$10,106,000	\$10,106,000
PORTSMOUTH, NH - KITTERY, ME 15731C A005(252)	Contact Person: Wendy Johnson US ROUTE 1 BYPASS Functional replacement for the PDA-DPH side barge wharf, SML Bridge ROW Mitigation. [Federal-Aid Other]	12-Sep-23	\$39,701,000	\$39,701,000
MANCHESTER-HOOKSETT 42753 X-A004(960)	Contact Person: David Scott I-93 NB Address Preservation needs on 5 bridges in Manchester & Hooksett on I-93 NB. [Bridg-HIB-Main-Pres, Bridg-T1-2-Main-Pres]	19-Sep-23	\$10,061,600	\$10,061,600
PEMBROKE-MEREDITH RS 40842 X-A004(501)	Contact Person: Ronald Grandmaison NH Route 106 Installation of rumble strips along NH Route 106. [HSIP *]	19-Sep-23	\$446,400	\$446,400

Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
September 2023				
SEABROOK - HAMPTON 15904 X-A001(026)	Contact Person: Jennifer Reczek NH 1A Reconstruction of Red List bridge carrying NH 1A over Hampton River(Br#235/025)Debt Serv.Proj#42710 [BRPPI *, Bridg-HIB-Rehab-Rcn, NON-PAR (other)]	26-Sep-23	\$77,665,400	\$74,875,400
September Monthly Total			\$159,199,500	\$150,298,400
Fourth Quarter Total			\$242,043,900	\$208,784,800
Fiscal Year 2023 Total			\$388,001,900	\$272,049,200

ON-SHELF PROJECTS

On Shelf Projects Advertising are subject to availability of funding.
In addition these projects are subject to STIP Amendments to bring them into the current fiscal year.

Fiscal Year 2023

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
BEDFORD 44030 X-A005(292)	Contact Person: Ronald Grandmaison Boynton St Resurfacing of tier 2 roadway in District 5 [GRR *, Pav e-T2-Resurf]	30-Sep-23	\$602,900	\$602,900
COLEBROOK-COLUMBIA/STRATFORD 44029 X-A005(291)	Contact Person: Ronald Grandmaison US 3 Resurfacing various roadways in District 1 [GRR *, Pav e-T2-Resurf]	30-Sep-23	\$3,812,700	\$3,812,700
LEE/EPSOM-LEE 44019 X-A005(332)	Contact Person: Ronald Grandmaison US Route 4 & NH Route 125 Resurfacing sections of US Route 4 and NH Route 125 [GRR *, Pav e-T2-Resurf]	30-Sep-23	\$7,714,200	\$7,714,200
MANCHESTER-PEMBROKE 44069 X-A005(329)	Contact Person: Ronald Grandmaison US Route 3/NH Route 28 Resurfacing one section of US Route 3/NH Route 28 [Pav e-T2-Resurf]	30-Sep-23	\$3,627,000	\$3,627,000
SALEM-DERRY 44028 X-A005(290)	Contact Person: Ronald Grandmaison NH Route 28 Resurfacing of NH Route 28 in District 5 [GRR *, Pav e-T2-Resurf]	30-Sep-23	\$5,085,700	\$5,085,700
STATEWIDE 44070 X-A005(330)	Contact Person: Ronald Grandmaison NH25/NH113, NH 11, NH 11D, NH 28, & NH 28A Resurfacing of sections of NH25/NH113, NH 11, NH 11D, NH 28, and NH 28A [Pav e-T2-Resurf]	30-Sep-23	\$7,872,300	\$7,872,300
STATEWIDE SOUTH GUARDRAIL 43993 X-A005(281)	Contact Person: Kirk Mudgett Various Replacement of NCHRP-350 terminals with MASH terminals, in the southern portion of the state. [HSIP *, TRR *]	30-Sep-23	\$795,300	\$518,200
On-Shelf Projects 2023 Total			\$29,510,100	\$29,233,000

NH DEPARTMENT OF TRANSPORTATION * DIVISION OF PROJECT DEVELOPMENT
ADVERTISING SCHEDULE

**Fiscal Year
2024**

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
October 2023				
SALEM-DERRY 44028 X-A005(290)	Contact Person: Ronald Grandmaison NH Route 28 Resurfacing of NH Route 28 in District 5 [GRR *, Pav e-T2-Resurf]	03-Oct-23	\$5,085,700	\$5,085,700
BEDFORD 44030 X-A005(292)	Contact Person: Ronald Grandmaison Boynton St Resurfacing of tier 2 roadway in District 5 [GRR *, Pav e-T2-Resurf]	10-Oct-23	\$602,900	\$602,900
MANCHESTER-PEMBROKE 44069 X-A005(329)	Contact Person: Ronald Grandmaison US Route 3/NH Route 28 Resurfacing one section of US Route 3/NH Route 28 [Pav e-T2-Resurf]	10-Oct-23	\$3,627,000	\$3,627,000
STATEWIDE SOUTH GUARDRAIL 43993 X-A005(281)	Contact Person: Kirk Mudgett Various Replacement of NCHRP-350 terminals with MASH terminals, in the southern portion of the state. [HSIP *, TRR *]	10-Oct-23	\$795,300	\$518,200
CENTRAL TURNPIKE PAVING 44145	Contact Person: Sam Newsom Central Turnpike Paving Central Resurfacing [TRR *]	17-Oct-23	\$4,002,500	\$0
COLEBROOK-COLUMBIA/STRATFORD 44029 X-A005(291)	Contact Person: Ronald Grandmaison US 3 Resurfacing various roadways in District 1 [GRR *, Pav e-T2-Resurf]	17-Oct-23	\$3,812,700	\$3,812,700
EASTERN TURNPIKE PAVING 44146	Contact Person: Sam Newsom Eastern Turnpike Paving Eastern Resurfacing [TRR *]	17-Oct-23	\$4,002,500	\$0
LEE/EPSOM-LEE 44019 X-A005(332)	Contact Person: Ronald Grandmaison US Route 4 & NH Route 125 Resurfacing sections of US Route 4 and NH Route 125 [GRR *, Pav e-T2-Resurf]	24-Oct-23	\$7,714,200	\$7,714,200
STATEWIDE 44070 X-A005(330)	Contact Person: Ronald Grandmaison NH25/NH113, NH 11, NH 11D, NH 28, & NH 28A Resurfacing of sections of NH25/NH113, NH 11, NH 11D, NH 28, and NH 28A [Pav e-T2-Resurf]	24-Oct-23	\$7,872,300	\$7,872,300
October Monthly Total			\$37,515,100	\$29,233,000

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
November 2023				
BROOKLINE 41408 X-A005(227) (LPA)	Contact Person: Julie Avenant Bond Street over Nissitissit River Bridge Rehabilitation-Bond Street over Nissitissit River-Br. #088/074 [SAB *]	01-Nov-23	\$838,300	\$0
MANCHESTER 40428 X-A004(399) (LPA)	Contact Person: Tom Jameson Rail Trail Construct multi-use path along Baker St, Brown Ave, Dubisz St, and Sundial Ave. (14-25TAP) [TA *]	01-Nov-23	\$632,600	\$506,100
PELHAM 41751 X-A004(739) (LPA)	Contact Person: Anthony Puntin NH 128 & Sherburne Rd Intersection improvements at the intersection of NH128 & Sherburne Rd [CMAQ *]	06-Nov-23	\$1,245,700	\$996,600
ALSTEAD 44101	Contact Person: Ronald Grandmaison 10 Summer St Building Demo Building Demolition [NON-PAR (dot), NON-PAR (other)]	07-Nov-23	\$88,400	\$0
LEE 44100 X-A005(317)	Contact Person: David Scott Lee Hook Rd & NH152 Pres efforts on 2 brs in Lee - (103/078 Lee Hook Rd over Lamprey Riv & 050/055 NH152 over N River) [Bridg-T3-4-Main-Pres]	07-Nov-23	\$837,000	\$837,000
COLUMBIA 43441 X-A005(109)	Contact Person: Kirk Mudgett US Route 3 Replacement of an existing concrete box culvert (US 3) located 1000' north of Jordan Hill Rd. [CRDR *]	14-Nov-23	\$1,023,000	\$1,023,000
EASTERN TPK STATEWIDE ITS R&R 42934	Contact Person: Charles Blackman Eastern TPK Statewide Eastern TPK Statewide ITS R&R [TRR *]	14-Nov-23	\$479,700	\$0
MILFORD 43115 (LPA)	Contact Person: Nicholas Sanders MASON ROAD BRIDGE REPLACEMENT- MASON ROAD OVER GREAT BROOK - BR# 089/106 [SAB *]	15-Nov-23	\$0	\$0
WENTWORTH 40648 (LPA)	Contact Person: Kevin Russell Frescoln Road over Rocky Branch Bridge Replacement-Frescoln Road over Rocky Branch-Br. #108/070 [SAB *]	28-Nov-23	\$704,200	\$0
November Monthly Total			\$5,848,900	\$3,362,700
December 2023				
SALEM 41750 X-A004(738) (LPA)	Contact Person: Nicholas Sanders Manchester & Lawrence Rail Line 0.3 miles of Bike-Ped trail along abandoned M&L rail line from Cluff Crossing to Rockingham Pk Blvd [CMAQ *]	19-Dec-23	\$706,800	\$565,400

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
December 2023				
December Monthly Total			\$706,800	\$565,400
First Quarter Total			\$44,070,800	\$33,161,100
January 2024				
HAMPTON-PORTSMOUTH 26485A X-A005(269)	Contact Person: Corey Spetelunas Hampton Branch Rail Corridor Construct the NH Seacoast Greenway , from Drakeside Rd north to the Hampton/North Hampton Town line [CMAQ *]	09-Jan-24	\$1,395,000	\$1,395,000
LITTLETON 43809 X-A005(203)	Contact Person: David Scott I-93 Preservation of 4 bridges in Littleton carrying I-93 over Ammonoosuc River and NHRR(ABD). [Bridg-T1-2-Main-Pres]	16-Jan-24	\$5,268,500	\$5,268,500
TURNPIKE STATEWIDE STRIPING 44147	Contact Person: Sam Newsom Turnpike Statewide Striping Statewide Striping [TRR *]	16-Jan-24	\$651,000	\$0
WEBSTER 40810 X-A005(217) (LPA)	Contact Person: Kevin Russell Clothespin Bridge Road over Blackwater River Bridge Replacement-Clothespin BR Rd over Blackwater River-Br#121/103 & widening fishing access area [MOBIL, SAB *]	20-Jan-24	\$1,845,100	\$1,845,100
LITTLETON 41362 X-A004(605) (LPA)	Contact Person: Anthony Puntin Cottage Street, Mill Street, South Street, Meadow Street Const sidewalks along Cottage St, Mill St, South St, Meadow St, Mt. Eustis Rd, Bronson St [TA *]	22-Jan-24	\$1,216,700	\$973,400
NASHUA 43509 X-A005(118) (LPA)	Contact Person: Anthony Puntin Various streets downtown Installation of RRFB's, crosswalk visibility enhancemets at vaious streets along Main St.(AID) [NON-PAR (other), Other Fed Aid]	22-Jan-24	\$572,000	\$360,200
BEDFORD - MERRIMACK 16100	Contact Person: Sam Newsom F.E. EVERETT TPK Improvement to Bedford Mainline Toll Plaza to Institute All Electronic Tolling [TPK *]	23-Jan-24	\$13,320,400	\$0
TROY - JAFFREY 43443 X-A005(110)	Contact Person: Kirk Mudgett NH Route 124 Replacement of a crossing of 3 cmp pipes under Route 124 at Perkins Pond. [CRDR *]	23-Jan-24	\$1,757,700	\$1,757,700
WOODSTOCK 44259 X-A005(373)	Contact Person: David Scott I-93 Painting 4 bridges on I-93 in Woodstock (2 over US 3 & NHRR and 2 over Pemi River) [Bridg-T1-2-Main-Pres]	23-Jan-24	\$4,315,200	\$4,315,200

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
January 2024				
NASHUA-MERRIMACK-BEDFORD 13761A	Contact Person: Wendy Johnson FE Everett Turnpike FE Everett Turnpike widening of a 2-lane section from Exit 8 (Nashua) to Exit 10 (Merrimack). [TPK *]	30-Jan-24	\$30,854,700	\$0
WOODSTOCK 42534 X-A004(896)	Contact Person: David Scott NH 175 Scour repairs at Woodstock 195/093 (NH175 over Pemi). [Bridg-T1-2-Main-Pres, Bridg-T3-4-Main-Pres]	30-Jan-24	\$928,100	\$928,100
January Monthly Total			\$62,124,400	\$16,843,200
February 2024				
BOW 24223 (LPA)	Contact Person: Nicholas Sanders PAGE RD OVER BELA BROOK BRIDGE REPLACEMENT-PAGE RD OVER BELA BROOK-BR. #065/140 [SAB *]	01-Feb-24	\$801,200	\$0
DISTRICT 1 16161M	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 1 [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3-4-Resurf]	06-Feb-24	\$4,519,800	\$0
DISTRICT 1 44446	Contact Person: Ronald Grandmaison Various Resurfacing of various Tier 2, 3 and 4 roadways in District 1 [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3-4-Resurf]	06-Feb-24	\$2,259,900	\$0
DISTRICT 2 16162M	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3 and 4 roadways in District 2 [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3-4-Resurf]	06-Feb-24	\$4,386,800	\$0
DISTRICT 2 44447	Contact Person: Ronald Grandmaison Various Resurfacing of various Tier 2, 3 and 4 roadways in District 2. [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3-4-Resurf]	06-Feb-24	\$2,193,400	\$0
DISTRICT 3 16163M	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 3 [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3-4-Resurf]	06-Feb-24	\$4,928,100	\$0
DISTRICT 4 16164M	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 4 [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3-4-Resurf]	06-Feb-24	\$3,858,600	\$0
DISTRICT 5 16165M	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 5 [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3-4-Resurf]	06-Feb-24	\$3,028,100	\$0

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
February 2024				
DISTRICT 6 16166M	Contact Person: Ronald Grandmaison Various Resurfacing various tier 2, 3, and 4 roadways in District 6 [Pave-T2-Resurf, Pave-T3-4-Rehab, Pave-T3-4-Resurf]	06-Feb-24	\$3,086,700	\$0
AUBURN 44167 X-A005(339)	Contact Person: Kirk Mudgett NH Route 121 Replacement of 60" cmp under Route 121, located 600 ft west of Bunker Hill rd. in Auburn. [CRDR *]	20-Feb-24	\$613,800	\$613,800
DOVER 41824	Contact Person: Sam Newsom NH 16 Bridge Superstructure Replacement for NH 16 NB (#106/133) and SB (#105/133) over Cocheco River [TRR *]	20-Feb-24	\$6,510,000	\$0
JAFFREY 42512 X-A004(885) (LPA)	Contact Person: Leah Savage Stratton Rd Peterborough St Construct and reconstruct sidewalks, crosswalks and bike lanes on Stratton Rd. and Peterborough St. [TA *]	20-Feb-24	\$1,058,800	\$847,000
LONDONDERRY 42508 X-A004(880) (LPA)	Contact Person: Tom Jameson Harvey Rd. Webster Rd. Grenier Field Rd. Construct a 1 mile multi-use path along the side of Harvey Rd. Webster Rd, and Grenier Field Rd. [TA *]	20-Feb-24	\$990,300	\$643,500
LEBANON 13558A X-A000(235) (LPA)	Contact Person: Julie Avenant NH 12A NH 12A Bridge Replacement over B&M RR Bridge# 062/117 (MOBRR-221) [Bridg-LPA-Rehab-Rcn, MOBRR *, NON-PAR (other), SAB *]	28-Feb-24	\$13,430,100	\$10,021,700
COLEBROOK 40640 X-A004(448) (LPA)	Contact Person: Kevin Russell US 3 / Main Street Reconst. approx. 2700' of US 3/Main St & Sidewalks from South Main St. traffic island to Beaver Brk [Federal-Aid Highway, Federal-Aid-LPA, None-Highway, TA *]	29-Feb-24	\$3,538,100	\$3,368,900
February Monthly Total			\$55,203,700	\$15,494,900

March 2024

AMHERST 40657 X-A005(221) (LPA)	Contact Person: Nicholas Sanders Thornton Ferry Road over Beaver Brook Bridge Replacement-Thornton Ferry Road over Beaver Brook-Br. #145/106 [MOBIL, SAB *]	01-Mar-24	\$1,400,300	\$1,400,300
RUMNEY 27162 (LPA)	Contact Person: Nicholas Sanders BUFFALO ROAD OVER BROOK BRIDGE REPLACEMENT-BUFFALO RD OVER BROOK-BR. #093/082 [SAB *]	01-Mar-24	\$918,100	\$0

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
March 2024				
HINSDALE, WINCHESTER & FITZWILLIAM 44187 X-A005(341)	Contact Person: Kirk Mudgett Route 10/12/119 Guardrail upgrades in Hinsdale, Winchester, and Fitzwilliam, Routes 10, 12 and 119. [HSIP *]	04-Mar-24	\$1,581,000	\$1,581,000
BEDFORD-LONDONDERRY 44031 X-A005(293)	Contact Person: Ronald Grandmaison MAAR Resurfacing tier 2 roadway in District 5 [Pave-T2-Resurf]	05-Mar-24	\$2,859,800	\$2,859,800
STATEWIDE CHIP SEAL 2024 43287	Contact Person: Ronald Grandmaison Various Chip sealing various tier 3, and 4 roadways. [Pave-T3-4-Resurf]	05-Mar-24	\$930,000	\$0
LANCASTER-SHELBURNE RS 40844 X-A004(503)	Contact Person: Corey Spetelunas US Route 2 Installation of rumble strips along US Route 2. [HSIP *]	12-Mar-24	\$446,400	\$446,400
STATEWIDE CRACK SEAL (NORTH) 44044 X-A005(295)	Contact Person: Ronald Grandmaison Various Crack sealing various Tier 1 and 2 roads in Northern half of the State. [Pave-T1-Resurf, Pave-T2-Resurf]	12-Mar-24	\$412,900	\$412,900
CONWAY 42522 X-A004(891)	Contact Person: Timothy Dunn US 302 / East Conway Rd Implement intersection safety improvements [HSIP *]	19-Mar-24	\$1,860,000	\$1,860,000
DERRY-LONDONDERRY 13065B A005(207)	Contact Person: Wendy Johnson Folsom Road Construction of a new connecting roadway from the I-93 Exit 4A 13065A project east (~ .4m) [NON-PAR (other), Other Fed Aid]	26-Mar-24	\$26,965,300	\$26,273,300
March Monthly Total			\$37,373,800	\$34,833,700
Second Quarter Total			\$154,701,900	\$67,171,800
April 2024				
RICHMOND 29055 X-A005(248) (LPA)	Contact Person: Leah Savage WHIPPLE HILL RD OVER ROARING BROOK BRIDGE REPLACEMENT-WHIPPLE HILL RD OVER ROARING BROOK-BR. #065/083 [MOBIL, SAB *]	09-Apr-24	\$2,843,900	\$2,843,900
FARMINGTON 43410 X-A005(101)	Contact Person: Corey Spetelunas NH Route 11 NH 11 / Central St intersection safety improvements [HSIP *]	16-Apr-24	\$956,000	\$956,000
WOODSTOCK 27713 X-A003(597)	Contact Person: Jennifer Reczek NH Route 175 Bridge Rehab of Red List bridge carrying NH 175 over Pemigewasset River (177/148) [Bridg-T3-4-Rehab-Rcn]	16-Apr-24	\$2,948,400	\$2,948,400

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
April 2024				
SALEM 42884 X-A004(984) (LPA)	Contact Person: Nicholas Sanders Various Improve signal operation at 28 intersections to identify hardware and software upgrades needed. [CMAQ *, HSIP *]	24-Apr-24	\$1,292,700	\$1,042,500
April Monthly Total			\$8,041,000	\$7,790,800
May 2024				
MANCHESTER 42881 X-A004(981) (LPA)	Contact Person: Leah Savage Willow Street/Weston Road Construct a northbound right turn lane and modify lane utilization at Willow St. & Weston Rd Inter. [CMAQ *]	07-May-24	\$669,200	\$535,400
ACWORTH 43566C	Contact Person: Jason Ayotte NH 123A NH 123A Brooks Gorge culvert replacement and roadway repairs (B58 project storm STM77350) [BET-R2R-4, FEMA]	11-May-24	\$186,000	\$0
SPRINGFIELD 20509 X-A002(078)	Contact Person: Jennifer Reczek GEORGES MILLS ROAD Georges Mills Rd over Star Lake Outlet Int. of Fisher Corner Rd - Replace Twin 5' Dia Culverts [Bridg-T3-4-Rehab-Rcn, None-Highway]	14-May-24	\$1,558,300	\$1,558,300
STATEWIDE EASTERN LIGHTING 43305	Contact Person: Sam Newsom I-95 & NH-16 High mast light conversions to LED [TRR *]	21-May-24	\$920,700	\$0
May Monthly Total			\$3,334,200	\$2,093,700
June 2024				
COLEBROOK 40651 (LPA)	Contact Person: Nicholas Sanders Harvey Swell Road over East Branch Bridge Rehabilitation-Harvey Swell Road over East Branch-Br. #190/109 [SAB *]	01-Jun-24	\$329,500	\$0
FREMONT 23793 (LPA)	Contact Person: Kevin Russell MARTIN RD Bridge Replacement-Martin Rd. over Piscassic River-Br. #155/133 [SAB *]	01-Jun-24	\$1,085,300	\$0
BATH 43445	Contact Person: David Scott NH135 NH 135 Bridge Preservation efforts for NH135 over Ammonoosuc River in Bath (Br. No. 071/063). [BET-BMT-BD, NON-PAR (dot)]	11-Jun-24	\$1,434,100	\$0
LEE 41322 X-A004(593)	Contact Person: David Scott NH Route 125 Bridge Replacement of culvert carrying NH 125 over Little River Br No 073/084 [Bridg-T1-2-Rehab-Rcn]	11-Jun-24	\$5,022,000	\$5,022,000

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
June 2024				
SUTTON 44212	Contact Person: Kirk Mudgett Route 114 Replacement of 48" cmp in Sutton, carrying Thistle Brook under Route 114, just south of Village Rd [BET-DRG-HQ, NON-PAR (dot)]	25-Jun-24	\$590,600	\$0
June Monthly Total			\$8,461,500	\$5,022,000
Third Quarter Total			\$19,836,700	\$14,906,500

July 2024				
JAFFREY 16307 X-A001(234)	Contact Person: Tobey Reynolds US 202 RECONFIGURE "DOG-LEG" INTERSECTION OF US 202, NH 124, AND NH 137 [Bridg-T1-2-Main-Pres, Bridg-T1-2-Rehab-Rcn, Federal-Aid Highway, NON-PAR (dot), None- Highway]	16-Jul-24	\$8,962,600	\$8,962,600
JEFFERSON 42558 X-A004(910)	Contact Person: Kirk Mudgett US Route 2 Replcmt of 13' jack arch bridge at Pricilla Bk. 140/097 and 48" cmp/4x4 conc box just to the south [Bridg-T1-2-Rehab-Rcn, CRDR *]	16-Jul-24	\$1,891,600	\$1,891,600
LONDONDERRY 41715 X-A004(724)	Contact Person: Jason Ayotte NH 28/Stonehenge Road Operational and capacity improvements at the intersection of NH 28 & Stonehenge Road. [Federal-Aid Highway, None-Highway]	16-Jul-24	\$3,255,000	\$2,806,700
NEWTON 29617 X-A004(206)	Contact Person: Timothy Dunn NH 108 Safety & operational improvements to Row's Corner (Maple Ave, Amesbury Rd intersection)(~.1m) [Federal-Aid Highway, None-Highway]	16-Jul-24	\$1,147,200	\$1,147,200
WARNER 15907 X-A001(029)	Contact Person: Jennifer Reczek NH 127 NH 127 over Warner River - Bridge Replacement or Rehab of a State Red List Bridge (254/180) [Bridg-T3-4-Rehab-Rcn, Other Fed Aid]	23-Jul-24	\$2,939,400	\$0
ANTRIM 14942 (LPA)	Contact Person: Kevin Russell High Street over Great Brook Bridge Replacement -High Street over Great Brook - 174/070 {Red List} [SAB *]	26-Jul-24	\$1,570,800	\$0
July Monthly Total			\$19,766,600	\$14,808,100

August 2024				
BATH 44094 X-A005(313)	Contact Person: Kirk Mudgett NH Route 135 Replace or rehab 4' x 4' x 110' concrete box culvert under NH 135, 150' north of Locke Rd. [CRDR *]	06-Aug-24	\$1,627,500	\$1,627,500

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
August 2024				
MANCHESTER-HOOKSETT 43071A X-A005(075)	Contact Person: Ronald Grandmaison I-93 Resurfacing NB I-93 from Exit 6 northerly to I-293. Includes interchanges 6, 7, 8, 9, 10, and I-293 [Pave-T1-Resurf]	06-Aug-24	\$7,347,000	\$7,347,000
STRATHAM 43001	Contact Person: Kirk Mudgett Squamscott Rd. Replacement of two 18" rcp culverts 1/4 mi east on NH Route 108. [NON-PAR (other)]	06-Aug-24	\$942,700	\$0
NORTH HAMPTON 24457 A002(909) One Contract With 43938	Contact Person: Matthew Lampron US Route 1 Superstructure replacement of bridge carrying US 1 over Boston & Maine RR (Red List Br No 148/132) [Bridg-T1-2-Rehab-Rcn, Federal-Aid Highway, None-Bridge]	27-Aug-24	\$4,546,500	\$4,546,500
NORTH HAMPTON 43938 X-A005(266) One Contract With 24457	Contact Person: Matthew Lampron US Route 1 Culvert replacement of an approximate 4' x 4' concrete/stone box culvert [CRDR *]	27-Aug-24	\$860,400	\$860,400
RYE 43002 X-A005(008)	Contact Person: Kirk Mudgett NH Route 1A Replacement of 4 ft x 5.5 ft stone walled, concrete deck culvert just north of Locke Rd. [CRDR *, NON-PAR (other)]	27-Aug-24	\$1,164,300	\$4,700
August Monthly Total			\$16,488,400	\$14,386,100
September 2024				
CLAREMONT, NH - WEATHERSFIELD, VT 41467 X-A004(642)	Contact Person: David Scott NH 12 & NH 103 Bridge Preservation, bridge carrying NH 12 & 103 over CT River between Claremont NH & Weathersfield Vt [Bridg-T1-2-Main-Pres, Bridg-T1-2-Rehab-Rcn, NON-PAR (Vermont)]	03-Sep-24	\$2,325,000	\$2,022,800
CHARLESTOWN, NH - SPRINGFIELD, VT 41478 X-A004(651)	Contact Person: David Scott NH 11 Address bridge carrying NH 11 over Conn River between Charlestown, NH and Springfield, Vt (135/052) [Bridg-T3-4-Main-Pres]	10-Sep-24	\$930,000	\$930,000
ASHLAND - BRIDGEWATER 24904 X-A003(003)	Contact Person: David Scott US Route 3 Address Bridge carrying US 3 & NH25 over NHRR and Pemigewasset River (Br No 076/080) [BET-STAL-HQ, Bridg-T1-2-Rehab-Rcn]	17-Sep-24	\$6,696,000	\$6,696,000
STATEWIDE ADA 43902 X-A005(518)	Contact Person: Ronald Grandmaison Various Address ADA deficient pedestrian locations TBD [ADA-Trans]	17-Sep-24	\$287,500	\$287,500

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
-----------------------	---------------------	----------------	-----------------------	-----------------

September 2024

FRANCONIA
40514
X-A004(423)

Contact Person: Ronald Grandmaison
I-93 Rehab (4R) of I-93 from MM 111.6 (south of Exit 35) to MM 116.1. Includes ramps at 35, 36, & 37.
[4R, Pave-T1-Rehab]

24-Sep-24

\$16,955,000

\$16,955,000

September Monthly Total	\$27,193,500	\$26,891,300
Fourth Quarter Total	\$63,448,500	\$56,085,500
Fiscal Year 2024 Total	\$282,057,900	\$171,324,900

ON-SHELF PROJECTS

On Shelf Projects Advertising are subject to availability of funding.
 In addition these projects are subject to STIP Amendments to bring them into the current fiscal year.

Fiscal Year 2024

Project Name / Number	Project Description	Target Ad Date	Approx. Contract Amt.	Federal Dollars
ORFORD 40366 X-A004(371)	Contact Person: David Scott NH Route 25A Bridge Replacement is anticipated for the bridge carrying NH Route 25A over Brackett Brook (217/112) [Bridg-T3-4-Rehab-Rcn]	10-Sep-24	\$1,860,000	\$1,860,000
ORFORD 41390 X-A004(620)	Contact Person: David Scott NH Route 25A Bridge Rehab or Replacement of the bridge carrying NH Route 25A over Baker Pond Brook (219/112) [Bridg-T3-4-Rehab-Rcn]	10-Sep-24	\$982,800	\$0
ANDOVER 40392 X-A004(384)	Contact Person: Jason Tremblay US 4 Replacement of bridge carrying US 4 over Blackwater River (143/077) [Bridg-T1-2-Rehab-Rcn]	24-Sep-24	\$3,255,000	\$3,255,000
NOTTINGHAM 40612	Contact Person: Jason Tremblay NH Route 152 Bridge Rehab or Replace of the Red List bridge carrying NH 152 over North River (Br No 141/127) [Bridg-T3-4-Rehab-Rcn]	24-Sep-24	\$837,000	\$0
On-Shelf Projects 2024 Total			\$6,934,800	\$5,115,000